Works programme (synthetic)

No.	Activity	Days
1	Site survey and set-out of the work area	1
2	Strip out	2
3	Asbestos survey of the boiler cupboard	1
4	Remove the old boiler, flue and the redundant pipework	3
5	First-fix plumbing	2
6	First-fix electrics	2
7	Plaster boarding and skim of the new partition walls	4
8	Second-fix plumbing	2
9	Second-fix electrics	1
10	Commissioning of the boiler and the heating controls	1
11	Decoration	3
12	Snagging	1
13	Handover and owner instructions	1