Works programme (synthetic)

No.	Activity	Days
1	Site survey and set-out of the work area	1
2	Strip out	2
3	Remove the old boiler, flue and the redundant pipework	3
4	First-fix plumbing	2
5	First-fix electrics	2
6	Plaster boarding and skim of the new partition walls	4
7	Second-fix plumbing	2
8	Second-fix electrics	1
9	Commissioning of the boiler and the heating controls	1
10	Decoration	3
11	Snagging	1
12	Handover and owner instructions	1